EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Rcc Drains and covering slab at Agrahara layout in ward no 90 Of, Byatarayanapura sub Division
2	Amount of Work Portion	24,89,900=00
3	Estimated Cost	25 lakhs
4	Name of contractor	M. B. Hombal.
5	Agreement No.	284/2013-14
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	60 days ~~Hot days~~.
8	Date of application by the contractor for granting extension of time	114 days
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	114 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Some lift fabrication at the work spot & BWSSB above delayed the completion of work for which approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore

Chief Engineer
Yelahanka Zone, Bangalore 92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92